

VILLAGE OF KEY BISCAYNE
88 WEST MCINTYRE STREET
KEY BISCAYNE, FL 33149

CRANDON BOULEVARD IMPLEMENTATION COMMITTEE

TUESDAY, MARCH 25, 2008 8:30 A.M.

BUILDING, ZONING AND PLANNING CONFERENCE ROOM
SECOND FLOOR OF VILLAGE HALL

AGENDA

1. Attendance
2. Approval of Minutes: March 4, 2008
3. Status Reports
 - a. Crandon Boulevard Project Punch List
 - b. APPB Bedia Project progress update
4. April 10, 2008 Ribbon Cutting Event to celebrate completion of the CBMP
 - a. Invitations
 - b. Location and Logistics
5. Public Safety/Outreach Project
 - a. Scope/Topics
 - b. Collaboration with Village staff
6. Public Comment
7. Next Meeting Date:
 - a. Agenda Items Recommended by Committee
8. Adjournment

MINUTES: March 4, 2008 (rescheduled from February 26, 2008)

1. The meeting was called to order at 8:35 a.m.
2. Attendance was recorded by the Chair: Henny Gröschel-Becker, Karen Llorente, Shayna Varkas, Andrew Lemke, Ramon Castella (C3TS), Paul Abbott (SMG; via teleconference), Lt. Brett Capone (KBPD) Kathye Susnjer (KBCC), Kelly Josephsen (Islander News)
3. The minutes of the February 5, 2007 meeting were approved.
4. The Committee discussed the following subjects: Remaining work to be done on project since substantial completion achieved February 23 and 60-day Punch List clock began. Punch List for entire project is about 50% complete. APPB Bedia Project and its effect on Crandon project completion (especially remedial work): terrazzo installation at southeast Seaview Drive corner began February 28; estimated 5-6 weeks needed for completion of all five sites; scheduling of Crandon project work required before and after each installation; police security detailed from 4:00 pm-8:00 am during actual terrazzo installation to protect it; who is

paying for all these new soft costs? Proposed public safety campaign to educate residents about traffic safety, speed limits, and other CBMP elements: scope of program, work with Village staff, input from Lt. Capone. April 10 ribbon-cutting ceremony to celebrate the successful completion of the Crandon Project: location plus VIP invitation list was confirmed. Meeting adjourned at 9:10 a.m.

5. Respectfully Submitted
Henny Gröschel-Becker, CBMPIC Chair
(in the place of Jud Kurlancheek, AICP, Director
Building, Zoning, and Planning Department)